



CONTRACTOR'S SITE PROGRESS REPORT

UPGRADING OF SONDA – DUNDUZU M1 ROAD AND CONSTRUCTION OF LUNYANGWA BRIDGE IN MZUZU CITY

PROCUREMENT REFERENCE No: MCC/WORKS/BRG/21/07/01 LOT 2

04th May, 2023

1. CONTRACT DETAILS

1.1. Name of Contractor	:	SOS CONSTRUCTION
1.2. Contract Sums	:	MWK 5,856,857,885.77
1.3. Contract Duration	:	1095 Days
1.4. Commencement Date	:	04 th JULY, 2022
1.5. Initial Completion Date	:	02 nd JULY, 2025
1.6. Revised Completion Date	:	
1.7. Time Elapsed	:	304 Days
1.8. Time Remaining	:	791 Days

2. WORKS IN PROGRESS

- 2.1.** Surveying
- 2.2.** Stock piling of materials

3. WORKS DONE

- 3.1.** Cut to spoil from 0+000 – 2+700
- 3.2.** Roadbed preparation from 0+000 – 2+700
- 3.3.** Clearing and Grubbing from 0+000 – 5+840
- 3.4.** Fill on the Gully – completed
- 3.5.** Selected fill 0+000 – 2+700
- 3.6.** Subbase 0+000 – 2+000
- 3.7.** Construction of box culvert 0+020
- 3.8.** Construction of bush check dams

4. PERSONELL

In place

5. MATERIALS/RESOURCES

- gravel

6. PLANTS & EQUIPMENTS

In place

7. QA/QC

- test are being conducted and results submitted

8. CRITICAL ISSUES AND CHALLENGES

- Delay of payments
- Escalation

9. INFORMATION REQUIRED BY CONTRACTOR

- Updated works order
- Design
- Update on IPC 2 & 4

10. PROGRESS SUMMARY

10.1. Physical

- 19.03%

10.2. Time elapsed (to date 04/05/23)

- 27.76%

10.3. Financial

	IPC 1	IPC 2	IPC3
IPC amounts	964,091,833.05	149,153,538.33	149,442,387.62
Cumulative Percentage Progress	-	3%	5%
Status	Paid	Not paid	Paid
Date Submitted	27/07/2022	06/10/2022	13/12/2022
Date Paid	10/11/2022	-	28/04/2023

	IPC 4		
IPC amounts	104,580,926.77	-	-
Cumulative Percentage Progress	7%	-	-
Status	Not paid	-	-
Date Submitted	07/02/2023	-	-
Date Paid	-	-	-

11. ENVIRONMENTAL, HEALTH AND SAFETY ISSUES

- We conducted sensitization meeting on 26th January 2023